

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DHS	USCG	Station Tillamook Repairs	11/23/2023	11/22/2024	The EA had been drafted and was near finalization. However, the action's design changed prior to finalization of the EA. The action is still pending revisions to the design and has experienced delays for geotechnical permits that must be completed before the EA can be finalized. At the time of the missed deadline, Facility Design and Construction Center (FDCC) did not request an extension.	12/31/2025
DOE	Office of Fossil Energy and Carbon Management (FECM)	Mexico Pacific Limited, LLC (DOE/EA-2235)	10/23/2023	10/23/2024	In early 2024, DOE's Office of Fossil Energy and Carbon Management (DOE/FECM) paused review of applications for exporting LNG to non-Free Trade Agreement (non-FTA) countries, in order to complete an updated study of potential energy, economic and environmental effects of US LNG exports to inform its public interest decision-making on such applications (Energy, Economic, and Environmental Assessment of U.S. LNG Exports, or the Study). On February 16, 2024, DOE/FECM posted an Updated Notice of Environmental Assessment to its docket for this project (Docket No. 22-167-LNG). In the Notice, DOE stated that the NEPA review process for the Mexico Pacific Limited non-FTA application would be completed after the conclusion of the Study process. DOE issued the Study in December 2024 and received public comments on it. DOE announced the availability of its Response to Comments on May 19, 2025, and the related Notice of Availability was published in the Federal Register on May 22, 2025. DOE is now in the process of resuming the issuance of final decisions on non-FTA LNG export applications, together with meeting its obligations under NEPA, including for this application	10/17/2025
DOD	NSA	Addressing Cyber National Mission Force Facility	1/24/2024	1/24/2025	FONSI for Ft. George G. Meade Garrison Commander signature has been stalled in the Ft. Meade SJA since January. Signature on FONSI from USCC, NSA, and CNMF were obtained in December 2024	5/23/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USAF	Demolition and Reconstruction of Wheatland and Doolittle Entry Control Points (ECPs) at Beale AFB, CA	8/8/2023	8/7/2024	- Discovered unmapped wetlands in the project footprint.- Additional time required to address requirements for natural resources consultations and completion of a Biological Assessment. - Beale AFB lost half of its natural resources staff. Restaffing is impacted by the ongoing DOD hiring freeze. - a competing Beale EA took precedence for Biological assessment review with cooperating agencies. - No mission impacts will occur as a result of the delay as the project is currently unfunded.	12/31/2025
DOD	USAF	Reactivation of Military Training Route (MTR) Instrument Route (IR) -177 at Altus AFB, OK	2/20/2024	2/19/2025	- Requirement to analyze additional airspace data prior to the issuance of the preliminary draft EA. The additional airspace was included to avoid routes over the Sand Creek Massacre site. - Additional time required to address scoping comments from lead and cooperating agencies. - Additional time required to address requirements associated with completing cultural and natural resource consultations and conduct meetings with two associated tribes to meet regulatory consultation requirement. - No mission impacts will occur as a result of the delay. Reutilization of the MTR serves only to improve current mission capabilities and provide alternative training location in the event that primary routes are unavailable due to factors such as weather conditions.	7/15/2025
DOD	USACE-408	I-495/I-270 Managed Lanes Study	1/24/2024	1/25/2025	This request is on hold due to litigation. The Summary of Findings and the Environmental Assessment are near completion. The Section 408 decision document will be held until the litigation is resolved.	9/30/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-408	New Jersey Turnpike Authority - Newark Bay-Hudson County Extension Improvements	3/17/2024	3/18/2025	The Section 408 conditions were sent to the requester on March 19, 2025 for acceptance and the Corps had not heard back until May 8, 2025. The Corps is now working on the Section 408 decision documents which are planned to be routed the week of May 26, 2025.	9/30/2025
DOD	USACE-REG	Cuyahoga Valley National Park (Cuyahoga River Restoration Project - Boston Mills North)	2/2/2024	2/1/2025 Extended to 4/19/2025	Additional time was needed to complete Section 106 consultation and finalize documentation. Original deadline of 1 Feb 24 was extended after that deadline had been missed until 19 Apr 25. Permit was proffered on 27 Mar 25.	3/27/2025*
DOD	USACE-REG	Willoughby, City of - Osborne Park Improvements	1/26/2024	1/25/2025	Applicant delay. Permit was proffered on 13 Feb 25.	2/13/2025*
DOD	USACE-REG	135th Street Improvements	3/18/2024	3/17/2025	Applicant delay.	6/1/2025*
DOD	USACE-REG	Randolph County Development Authority, IOOF Property Development, UNT of Tygart Valley River, Elkins, Randolph County, WV	10/16/2023	10/15/2024	Endangered Species Act Consultation; Historic Property.	12/31/2025
DOD	USACE-REG	Memphis Refinery/Maintenance Dredging	12/21/2023	12/20/2024	Applicant modified request to eliminate need for 408 permission. This result in additional time being needed for review. Permit was proffered on 13 May 25.	5/13/2025*
DOD	USACE-REG	Pine Bluff Materials / commercial sand mining in MS River	12/20/2023	12/19/2024	Formal Endangered Species Act consultation and 408 Permission required. On 2 May 25, deadline was extended until 31 Dec 26.	12/31/2026
DOD	USACE-REG	Fullen Docks and Warehouse, Port Project	1/10/2024	1/9/2025	Applicant modified request. Permit was proffered on 5 May 25.	5/5/2025*
DOD	USACE-REG	River Park Estates - Subdivision North of Covington off LA 25 on MP Planche Road - St Tammany	7/31/2023	7/2/2024	On 3 Oct 24, deadline was extended to 31 Dec 24. Permit was proffered on 11 Feb 25.	2/11/2025*
DOD	USACE-REG	St. Martin Parish - Joe Daigre/ Cypress Island Coulee Drainage Project - Phase 2 - St. Martin	6/5/2023	6/4/2024	On 10 Oct 24, deadline was extended to 31 May 25. Permit was proffered on 14 May 25.	5/14/2025*
DOD	USACE-REG	Singer Solar - 200-megawatt solar project on approx. 2,650 acre site - Beauregard	4/1/2024	3/31/2025	Applicant delay. Additional review and coordination required to analyze project need and alternatives.	12/31/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-REG	Lafourche Parish Government, Environmental Assessment to dredge a portion of Grand Bayou channel and slip-Lafourche	9/18/2023	9/17/2024	On 30 Sep 24, the original NEPA deadline of 11 Sep 24 was extended until 31 Dec 24. Applicant is working to obtain 401 Water Quality Certification and decision has not yet been finalized.	6/30/2025
DOD	USACE-REG	STPG - Nunez Site - St. Tammany	1/22/2023	1/21/2025	Applicant delay and need to obtain state Coastal Zone Management.	7/31/2025
DOD	USACE-REG	Clean Hydrogen Works - Ascension Clean Energy Project at 5323 LA Highway 405, Mississippi RM 180.5 - Ascension	11/20/2023 Resubmitted 4/28/2025	11/19/2024 new 4/27/2026	Original deadline was 19 Nov 24. That deadline was not extended and missed. Project was subsequently resubmitted and a new deadline was established of 27 Apr 26.	4/27/2026
DOD	USACE-REG	North Lafourche Levee District - Morganza to the Gulf - Lockport to Larose Segment Reach 3B Levee Improvements - Lafourche	4/15/2024	4/14/2025	Applicant delay working out mitigation.	6/15/2025
DOD	USACE-REG	Florida Marine Transporters - New Barge Dock Facility, Miss River, MM 44.4, LDB, near Bohemia - Plaquemines	2/12/2024	2/11/2025	401 Water Quality Certification; Applicant Delay; State Coastal Zone Management	5/31/2025*
DOD	USACE-REG	Henri Fauchaux, Fauchaux Boat Slip, Henderson Bayou - Ascension	3/18/2024	3/17/2025	Applicant delay and need to obtain state Coastal Zone Management.	8/30/2025
DOD	USACE-REG	St. Tammany Parish - Lake Pontchartrain - Lower Tchefuncte River Breakwater Project St. Tammany	2/12/2024	2/11/2025	Need 401 Water Quality Certification and Section 408 Permission.	9/30/2025
DOD	USACE-REG	Arundel Rivers Federation; IP Living Shoreline Project	2/5/2024	2/4/2025 Extended to 4/7/2025	Internal delay in project manager. On 14 March 25, deadline was extended until 7 April 25. Permit was proffered on 19 Mar 25.	3/19/2025*
DOD	USACE-REG	Cipico Construction, Inc. - Maspeth Recycling Transfer Pier	8/1/2023	7/31/2024 Extended to 7/2/2025	On 8 Nov 24, original deadline of 31 Jul 24 was extended until 2 Jul 25 to allow time for applicant to obtain 401 Water Quality Certification.	7/2/2025
DOD	USACE-REG	Outlaw Partners, LLC - Urban Farms Development - Baxter Creek & Adjacent Wetlands (Gallatin County)	11/7/2023	11/6/2024 Extended to 2/26/2025	Consideration of additional impacts that were not originally disclosed. On 17 Nov 24, the district extended the original missed deadline until 26 Feb 25. The permit was proffered on 26 Feb 25.	2/26/2025*
DOD	USACE-REG	EC Phillips & Son, Tongass Narrows, Plant Expansion	11/1/2023	10/31/2024	Applicant Delay; Essential Fish Habitat Consultation; Endangered Species Act Consultation; Historic Property	5/29/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-REG	Teck Alaska Inc, Aqqaluk Pit Exploration, Sulfur Creek (wetlands), Red Dog, Alaska, Critical Minerals	4/1/2024	3/31/2025 Extended to 7/1/2025	On 6 May 25, original 31 Mar 25 deadline was extended until 1 Jul 25. Applicant Delay; Historic Property; Tribal delay.	7/1/2025
DOD	USACE-REG	SC 41 Corridor Improvements Project	6/9/2023	6/8/2024 Extended to 9/6/2025	On 12 Aug 24, original 8 Jun 24 deadline was extended until 9 Jun 25. Ongoing compilation of over 3,000 PN comments and internal Corps discussions regarding review of the project as an Environmental Assessment versus an Environmental Impact Statement.	6/9/2025
DOD	USACE-REG	Cove Drenge	4/8/2024	4/7/2025	Applicant delay. The permit was proffered on 8 May 25.	5/8/2025*
DOD	USACE-REG	Lofton Island Partners, LLC / Dock	6/14/2023	6/13/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	BOCA RATON INLET MAINTENANCE	7/25/2023	7/24/2024	Applicant delay; Endangered Species Act Consultation. Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff	9/30/2025
DOD	USACE-REG	RiversEdge Marina	7/17/2023	7/16/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff	9/30/2025
DOD	USACE-REG	Deerfield Beach Mooring Buoys (AKA Broward County – EPD-Mooring Buoy)	6/7/2023	6/6/2024	The permit was proffered on 24 Feb 25. Endangered Species Act Consultation; Historic Property. Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	2/24/2025*
DOD	USACE-REG	Santa Rosa Co/Floridatown Coastal Resilience	12/5/2023	12/4/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	William Carriere/ Multi Family Development, Storm Water Management	4/2/2024	4/1/2025	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	SPECKLED TROUT BOATYARD, INC/ MAINTENANCE DREDGE/ 370 BAYSHORE DRIVE/ PINELLAS	7/21/2023	7/20/2024	On 22 Jul 24, the original deadline of 20 Jul 24 was extended until 21 Oct 24. On 9 Dec 24, the 31 Oct 24 deadline was extended until 30 Apr 25. The permit was denied without prejudice on 23 Jan 25. Delays resulted from post non-concurrence coordination with US Fish and Wildlife Service and Counsel review for denial without prejudice.	1/23/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-REG	Wilshire Cond Apts/seawall/ 2936 Lake Shore Dr/Palm Beach	1/3/2024	1/2/2025	Delay in receiving adequate mitigation plan.	9/30/2025
DOD	USACE-REG	Blackburn Cristina, Private Dock, 7-W Water Point, Cowpet Bay, St. Thomas, U.S. Virgin Islands	3/4/2024	3/3/2025	Delay in Endangered Species Act Section 7 consultation with NMFS.	8/31/2025
DOD	USACE-REG	MANATEE COUNTY / 9TH AVENUE NW ROADWAY ENHANCEMENT PROJECT	12/18/2023	12/17/2024	Permit initially proffered on 16 May 25. Applicant delay, 401 Water Quality Certification, Historic Property, Coastal Zone Management, and Tribal delays. Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	L. T. Land Develop., LLC / dock	8/14/2023	9/13/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	JPA-1908) (Reefscaping HJR- Yaya Coral Reef Burial Aguadilla	8/9/2023	8/8/2024	Delay in coordination with EPA and NOAA Office of Survey. Pilot project was developed. Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	7/1/2025
DOD	USACE-REG	Indian Pass Subdivision - Gulf County	8/31/2023	8/30/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	Garcia, Genaro/ maint dredge/4100 NE 27 Avenue/ Broward	1/25/2024	1/24/2025	Applicant submitted major plan revisions on 15 Apr 25.	9/30/2025
DOD	USACE-REG	Lee Co. BoCC Palmetto Pt. / Dredge in Resid. Canals	6/7/2023	6/6/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	Punta Gorda, City of / Ponce de Leon basin - barge landing dredging and mangrove fill	10/18/2023	10/17/2024	Application withdrawn for lack of response on 22 Apr 25.	4/22/2025*
DOD	USACE-REG	OUC St Cloud E. / Mag. Ranch N. Seg. 3 Trans. Line	10/13/2023	10/12/2024	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	Uptown Harbor	11/21/2023	11/20/2024	Applicant delay.	9/30/2025
DOD	USACE-REG	Miami Canal Conveyance Improvement Project (Palm Beach County) // SFWMD	10/5/2023	10/4/2024	Applicant initiated substantial design changes with final drawings received on 21 Apr 25.	7/31/2025
DOD	USACE-REG	Lusskin, Bret-668 Golden Beach Drive	11/13/2023	11/12/2024	Applicant delay, 401 Water Quality Certification and Coastal Zone Management delays.	9/30/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department*	Agency*	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-REG	Eskenazi, Lydia-660 Golden Beach Drive	11/13/2023	11/12/2024	Applicant delay, 401 Water Quality Certification and Coastal Zone Management delays.	9/30/2025
DOD	USACE-REG	Waterfront Trophy/seawall and dock/3 Virginia Gardens Dr/Palm Beach	2/2/2024	2/1/2025	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	SFWMMD // Boma Flow Equalization Basin)	2/13/2024	2/12/2025	Project design refinements underway to offset adverse Endangered Species Act impacts.	9/30/2025
DOD	USACE-REG	SBR Industries, Inc./ Pier 98 Marina expansion	2/13/2024	2/12/2025	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff.	9/30/2025
DOD	USACE-REG	Riviera Beach, City of/Lake Worth Inlet Public mooring fields/Palm Beach	3/5/2024	3/4/2025	Delay due to Endangered Species Act consultation.	9/30/2025
DOD	USACE-REG	Covia Holdings, LLC - TUS Property sand & gravel mine expansion	3/25/2024	3/24/2025	Applicant delay.	5/31/2025*
DOD	USACE-REG	Lhoist North America - O'Neal Quarry Expansion	2/14/2024	2/13/2025	Permit initially proffered on 9 Apr 25. jurisdictional determination and Endangered Species Act consultation delays.	4/9/2025*
DOD	USACE-REG	Mississippi Department of Transportation (MDOT)/012623/Proposed Interconnecting Gulfport - Airport Road Extension & I-10 Overpass, FBLD-9159-00(001); 108419-801000, Harrison County, Mississippi	2/6/2024	2/5/2025	Corps internal delay potentially included such factors as large workload and technical and procedural review by other Corps staff	9/30/2025
DOD	USACE-REG	Lhoist North America -Lhoist Brierfield Quarry Expansion	9/6/2023	9/5/2024	Permit initially proffered on 16 Apr 25. Historic Property, jurisdictional determination, and Endangered Species Act Consultation delays.	4/16/2025*
DOD	USACE-REG	Refined Products Storage Terminal - Collins, MS	3/22/2024	3/21/2025	Mitigation delays.	5/31/2025*
DOD	USACE-REG	Jefferson County Department of Roads and Transportation - widen Old Tuscaloosa Highway	2/5/2024	2/4/2025 Extended to 4/6/2025	On 22 Mar 25, the original deadline of 4 Feb 25 was extended until 6 Apr 25. Permit initially proffered on 26 Mar 25. Section 106 Consultation delays.	3/26/2025*
DOD	USACE-REG	TCB Stop N' Geaux - Construct Gas Station & Commercial Complex	3/28/2024	3/27/2025	Permit initially proffered on 23 Apr 25. Water Quality Certification delay.	4/23/2025*
DOD	USACE-REG	WHITEHALL PLANTATION J.H.B. DEVELOPMENT	9/18/2023	9/17/2025	Applicant delay. Application withdrawn by applicant on 23 Apr 25.	4/23/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-REG	GPA Savannah Container Terminal	10/26/2023	10/25/2024	Application withdrawn on 23 Apr 25 due to lack of applicant response. Endangered Species Act consultation and Section 408 Permission delays.	4/23/2025*
DOD	USACE-REG	Rockingham Farms Tract 8	4/12/2024	4/11/2024	Applicant delay.	9/30/2025
DOD	USACE-REG	Froom Ranch Development	7/24/2023	7/23/2024	Permit was initially proffered on 29 Apr 25. Endangered Species Act consultation and 401 Water Quality Certification delays.	4/29/2025*
DOD	USACE-REG	Permit Number: 23284; City of Aransas Pass/IP/Conn Brown Harbor/Aransas Co.	9/7/2023	9/6/2024	Applicant Delay, Essential Fish Habitat Consultation, and Endangered Species Act Consultation delays.	9/30/2025
DOD	USACE-REG	Buckeye Texas Hub LLC/Buckeye Terminal/SP/Corpus Christi Ship Channel/Nueces Co.	12/19/2023	12/18/2024	401 Water Quality Certification and Endangered Species Act Consultation delays	5/31/2025*
DOD	USACE-REG	Beach Maintenance/Nueces County/IP/Gulf of Mexico/NUE	2/12/2024	2/11/2025	Endangered Species Act Consultation delays.	1/31/2025*
DOD	USACE-REG	Battleground Oil Specialty Terminal Company, LLC - New Storage Terminal - Houston Ship Channel - Harris County	12/21/2023	12/20/2024 Extended to 1/5/2026	On 22 Apr 25, the original deadline of 20 Dec 24 was extended until 5 Jan 26. Section 408 Permission delay.	1/5/2026
DOD	USACE-REG	Plains Marketing LP / Corpus Christi Marine Terminal / D / IP /Corpus Christi Ship Channel/ Nueces Co.	11/13/2023	11/12/2024 Extended to 11/21/2025	On 21 Nov 24, the original deadline of 12 Nov 24 was extended until 21 Nov 25. The permit was initially proffered on 6 Mar 25. Endangered Species Act consultation delays.	3/11/2025*
DOD	USACE-REG	Golden Pointe, LLC/Golden Pointe/SP/Packery Channel-Laguna Madre/Nueces Co.	9/7/2023	9/6/2024	401 Water Quality Certification, Coastal Zone Management, Endangered Species Act Consultation, mitigation plan, and applicant delays.	8/31/2025
DOD	USACE-REG	American Electric Power/SP/Naval Base to Padre Island/Laguna Madre/Nueces Co.	7/27/2023	7/26/2024	Essential Fish Habitat and Endangered Species Act consultation delays.	8/1/2025
DOD	USACE-REG	Port of Mansfield/SP/Dredging and Beneficial Use/Gulf of America, Madre Laguna, Padre Island/Willacy TX	3/26/2024	3/25/2025	Endangered Species Act consultation delays.	8/1/2025
DOD	USACE-REG	El Rincon Breakwaters Project/Corpus Christi Bay/ Corpus Christi / Nueces Co.	12/26/2023	12/25/2024	Endangered Species Act consultation, historic properties, 401 Water Quality Certification, and applicant delays.	5/31/2025*
DOD	USACE-REG	Texas Department of Transportation/SP/Galveston Bay and Offatts Bayou/Galveston County/CSJ 050001-119	11/30/2023	11/29/2024	On 11 Dec 24, the original deadline of 29 Nov 24 was extended until 31 Dec 25. Awaiting updated mitigation plan.	12/31/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOD	USACE-REG	Holigan Investments / Costa Palms and Pura Vida Palms Pier /SP/ Copano Bay / Rockport / Aransas Co	2/7/2024	2/6/2025	Endangered Species Act consultation delays.	5/31/2025*
DOD	USACE-REG	Brownsville Navigation District /IP/Ternium Marine Terminal / Cameron Co	4/2/2024	4/1/2025	Endangered Species Act consultation and 401 Water Quality Certification delays.	9/30/2025
DOD	USACE-REG	Dream Big Investment - Commercial Development -NLR, Arkansas	3/22/2024	3/21/2025	Permit initially proffered 31 Mar 25. 401 Water Quality Certification and applicant delays.	3/31/2025*
DOD	USACE-REG	Ozark Eagle Lake - Christian Co - Forebay and Dredging	4/16/2024	4/15/2025	Applicant delay.	9/30/2025
DOD	USACE-REG	TWF Crooked Fork ILF Wetland Mitigation Project	3/12/2024	3/11/2025 Extended to 3/12/2026	On 14 Mar 25, the 11 Mar 25 deadline was extended until 12 Mar 26. DE approved instrument on 17 Mar 25.	3/17/2025*
DOD	USACE-REG	MVN-2021-00627-MG, Jo Blanche Mitigation Bank	1/13/2024	1/12/2025	Project is currently undergoing extensive Sec 106 review. It was a Civil War battlefield and has significant resources.	9/30/2025
DOD	USACE-REG	McPherson Wetland Bank	7/18/2023	7/17/2024	Sponsor delay contributing factor.	9/30/2025
DOD	USACE-REG	Water & Land Solutions / McCreary Run Stream & Mitigation Bank	3/14/2024	3/13/2025 Extended to 4/23/2026	On 23 Apr 25, the 13 Mar 25 deadline was extended until 23 Apr 26. Sponsor delay in responding to evaluation letter.	4/23/2026
DOD	USACE-REG	Laws Ford	10/6/2023	10/5/2024 Extended to 2/16/2025	On 16 Jan 25, the 5 Oct 24 deadline was extended until 16 Feb 25. DE approved instrument on 31 Mar 25. Internal delay during evaluation of all documents for completeness and accuracy.	3/31/2025*
DOD	USACE-REG	Morgansburg Mitigation Bank	11/2/2023	11/1/2024 Extended to 2/16/2025	On 16 Jan 25, the 1 Nov 24 deadline was extended until 16 Feb 25. DE approved instrument on 25 Feb 25. Internal delay during evaluation of all documents for completeness and accuracy.	2/25/2025*
DOD	USACE-REG	Way Tract	1/10/2024	1/9/2025	Sponsor delay contributing factor.	9/30/2025
DOD	USACE-REG	Brushy Fork Environmental Watauga UMB; Cove Creek Site	10/5/2023	10/4/2024	Sponsor delay contributing factor.	12/31/2025
DOD	USACE-REG	Kickapoo Creek Mitigation Bank	11/17/2023	11/16/2024	DE approved instrument on 16 Jan 25. Sponsor delay contributing factor.	1/16/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
DOT	FAA	Harvey Field Runway Improvement Project	8/16/2023	8/15/2024	Awaiting review by National Marine Fisheries Service (NMFS); backlog after NMFS POC retired	6/15/2025
HHS	HRSA	Menominee Healthcare Center	11/20/2023	11/19/2024	Recipient has not provided environmental documentation.	9/29/2026
HHS	HRSA	New Gymnasium Construction-Leonard & Majorie Williams Family YMCA	11/17/2023	11/16/2024	Recipient unresponsive.	9/29/2026
HHS	HRSA	Inpatient Behavioral Health Facility in Rural Colorado Community (Eagle County, CO)	11/28/2023	11/27/2024	Recipient has not provided documentation.	9/29/2026
HHS	HRSA	Weaving Communities Together - 3050 Development Project	11/27/2023	11/26/2024	Recipient unresponsive.	9/29/2026
HHS	HRSA	Construction of Community Health Clinic Superstructure Championing Health Equity, Training, and Retaining Local Talent in Rural East Hawaii Island	11/20/2023	11/19/2024	Recipient unresponsive.	9/29/2026
HHS	HRSA	New Destiny Treatment Center Medical Clinic Construction Project	11/27/2023	11/26/2024	Recipient unresponsive.	9/29/2026
HHS	HRSA	MSM Academic and Research Building	11/27/2023	11/26/2024	Recipient unresponsive.	9/29/2026
HHS	HRSA	Tuba City/Navajo Nation Domestic Violence Shelter Project	11/27/2023	11/26/2024	Recipient unresponsive.	9/29/2026
HHS	HRSA	Shiprock/Navajo Nation Domestic Violence Shelter Project	11/27/2023	11/26/2024	Recipient unresponsive.	9/29/2026
HUD	Community Planning and Development	High Street Park Pedestrian Bridge ER ID: 900000010385179	3/7/2024	3/7/2024	The project required extensive coordination to implement HUD's 24 CFR Part 55 Floodplain Management requirements. Outstanding revisions to the 8-Step Process and mitigation plan contributed to significant delays.	7/1/2025
HUD	Community Planning and Development	The Plains at Asheville Highway ER ID: 900000010384122	4/5/2024	4/5/2025	The transition of oversight for the Community Project Funding grant from HUD headquarters to the field office resulted in delays in the review process.	5/1/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
HUD	Housing: Multifamily FHA	Highpoint – Sugarloaf ER ID: 900000010343499	8/25/2023	8/25/2024	The project applicant elected to proceed with a two-stage application process, with 6 months elapsing between HUD's invitation to submit the final application and the applicant's actual submission. All processing pauses in between application stages, including NEPA review. The active NEPA review period totaled no more than 7 months.	9/16/2024*
HUD	Housing: Multifamily FHA	Proposed – Murray Station ER ID: 900000010332897	11/30/2023	11/30/2024	The project applicant elected to proceed with a two-stage application process, with 8.5 months elapsing between HUD's invitation to submit the final application and the applicant's actual submission. All processing pauses in between application stages, including NEPA review. The active NEPA review period totaled no more than six (6) months.	1/8/2025*
HUD	Housing: Multifamily FHA	The Westmore ER ID: 900000010382884	3/1/2024	3/1/2025	The project applicant elected to proceed with a two-stage application process, with 7.5 months elapsing between HUD's invitation to submit the final application and the applicant's actual submission. All processing pauses in between application stages, including NEPA review. The active NEPA review period totaled no more than 5 months. Additional documentation needed to complete review.	8/31/2025
HUD	Housing: Multifamily FHA	Gateway Osceola Apartments ER ID: 900000010360645	4/1/2024	4/1/2025	The project applicant elected to proceed with a two-stage application process, with 7.5 months elapsing between HUD's invitation to submit the final application and the applicant's actual submission. All processing pauses in between application stages, including NEPA review. The active NEPA review period totaled no more than 6 months. Currently in circulation for approval.	4/29/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
HUD	Housing: Multifamily FHA	Magnolia - Landing ER ID: 900000010381789	4/24/2024	4/24/2025	The project applicant elected to proceed with a two-stage application process, with 8 months elapsing between HUD's invitation to submit the final application and the applicant's actual submission. All processing pauses in between application stages, including NEPA review. The active NEPA review period has totaled no more than 5 months.	5/5/2025*
HUD	Public Housing	CBM – Apartments ER ID: 900000010331422	12/6/2023	12/6/2024	The Philadelphia Housing Authority submitted the materials required to initiate the Environmental Assessment to the Office of Public and Indian Housing in the Philadelphia Field Office on December 6, 2023. The additional 78 days needed to complete the review were due to a high volume of reviews and limited staffing within the field office. Delays up to that point were due to the applicant.	2/21/2025*
USDA	USFS	Tensleep Canyon Climbing Management Plan	6/21/2023	6/21/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover. Tribal consultation.	11/30/2025
USDA	USFS	Green Union	9/1/2023	9/1/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	9/27/2024
USDA	USFS	South Routt Fuels Reduction Project	9/25/2023	9/25/2024	Public engagement.	4/30/2025*
USDA	USFS	Lakeview Project	3/1/2024	3/1/2025	Specialist reports were delayed; modifications to the original decision due to environmental factors; incorporation of recent EOs and changes in regulations.	7/1/2025
USDA	USFS	Invasive Plant Control Projects Using Aerial Application of Herbicide	6/7/2023	6/7/2024	Aerial herbicide application is a class of action normally requiring an EIS. Alignment to use an EA took time.	3/31/2025*
USDA	USFS	Upper Mores Project	10/20/2023	10/20/2024	Project is in an area affected by 2024 fires. Partially rescoped in November 2024	11/1/2025
USDA	USFS	Polaris Exploration Project	1/18/2024	1/18/2025	Delays by the applicant or sponsor of the proposed action.	6/1/2025*
USDA	USFS	East Humboldt and Ruby Mountains Fuels Reduction and Landscape Resilience	1/24/2024	1/24/2025	The proposed action was revised due to some redundancy with another project.	7/1/2025
USDA	USFS	Upper Weber Watershed Restoration	3/4/2024	3/4/2025	Inventoried Roadless Area issues added complexity to the project.	5/1/2025*

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
USDA	USFS	Mclsaac Ranch Land Exchange	6/26/2023	6/26/2024	Coordination of NEPA reviews with the requirements of other Federal statutes, Section 106 of the National Historic Preservation Act.	4/30/2025*
USDA	USFS	Hyampom Community Wildfire Risk Reduction Project	8/15/2023	8/15/2024	Coordination of NEPA reviews with the requirements of other Federal statutes, including Section 7 of the Endangered Species Act.	3/13/2025*
USDA	USFS	Deep Creek and Whitewater River Comprehensive River Management Plan	9/3/2023	9/3/2024	The contractor took longer than expected.	11/8/2024*
USDA	USFS	North Fork Forest Recovery Project	9/25/2023	9/25/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	11/7/2024*
USDA	USFS	Shirrtail Forest Restoration Project	9/29/2023	9/29/2024	Coordination of NEPA reviews with the requirements of other Federal statutes, including section 7 of the Endangered Species Act.	12/19/2024*
USDA	USFS	Deschutes Fuels Maintenance Project	6/5/2023	6/5/2024	Coordination of NEPA reviews with the requirements of other Federal statutes, including Section 7 of the Endangered Species Act.	9/30/2025
USDA	USFS	Upper Grande Ronde River Mine Tailings Restoration	6/15/2023	6/15/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	12/31/2025
USDA	USFS	Corral Flat Equestrian Trails Project	7/7/2023	7/7/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	8/20/2024*
USDA	USFS	Slate	8/3/2023	8/3/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	10/31/2025
USDA	USFS	OQC-162P Quartz Prospecting Permit and Mine	6/23/2023	6/23/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	9/30/2025
USDA	USFS	Cedar Fourche Watershed Project	10/20/2023	10/20/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	9/30/2025
USDA	USFS	Dragover	12/18/2023	12/18/2024	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	9/30/2025
USDA	USFS	Upper Mill	5/2/2024	5/2/2025	Limitations of agency staff resources including a lack of capacity, heavy workloads, and turnover.	7/21/2025
USDA	NRCS	Black Rascal Dam, CA	7/11/2023	7/1/2024	Sponsor delay in publishing the NOA for the EA	5/31/2025*
USDA	NRCS	Upper Mulberry River WS11, GA	7/11/2023	7/1/2024	Sponsor staffing issues	11/30/2025
USDA	NRCS	Middle Creek Watershed FRD 11, supplemental EA, KS	8/24/2023	8/1/2024	Pending resolution of USACE comments, delay in mitigation identification	8/24/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
USDA	NRCS	Octorara, Big & Little Elk and Red & White Clay Creek Watersheds, PA	5/16/2023	5/1/2024	Programmatic Watershed Plan-EA for land treatment program, outside of typical staff experience; NRCS delay in technical review	6/30/2025
USDA	NRCS	Upper Brushy 25, TX	3/20/2023	3/1/2024	NRCS staff workload	5/2/2025*
USDA	NRCS	Upper Brushy Creel 29, TX	6/15/2023	6/1/2024	NRCS staff workload	5/2/2025*
USDA	RD-RUS	Indianola Solar	3/1/2024	3/1/2025	Pause caused by Executive Order (EO) 14154, titled "Unleashing American Energy."	6/1/2025*
USDA	RD-RUS	Kilgore Wind	3/1/2023	3/1/2024	USFWS Formal Consultation required. "Pause" caused by Executive Order (EO) 14154, titled "Unleashing American Energy" and Presidential Memorandum, titled "Temporary Withdrawal of All Areas on the Outer Continental Shelf from Offshore Wind Leasing and Review of the Federal Government's Leasing and Permitting Practices for Wind Projects".	3/1/2026
USDA	RD-RUS	APECO Gen 5-6	2/1/2023	3/1/2024	Delay due to coordination with EPA for Greenhouse gas emissions/social cost of carbon analysis. Applicant withdrawn during delayed review period before conclusion of the Environmental Assessment could be completed, then later reapplied for financing in 2025.	6/1/2025*
USDA	RD-RHS	CVHC Luckey Ranch	7/1/2024	7/1/2025	Incomplete submittal/lack of response from applicant/consultant. HUD review, cooperating agency. Possible adoption of EA prepared by HUD.	10/1/2025
USDA	RD-RBCS	Alpenglow Timber	1/1/2024	1/1/2025	Delays by the applicant or sponsor of the proposed action. The lender changed and halted the NEPA completion. After the lender situation was finalized, a new application was submitted to RD on 3/19/2025. The proof of EA NOA affidavit was submitted 3/27/2025.	6/1/2025*
USDA	RD-RUS	Big Sun	8/1/2023	8/1/2024	Delays by the applicant or sponsor of the proposed action, failed to submit final draft EA on time.	9/1/2025
USDA	RD-RBCS	Nopetro Eco	10/1/2023	10/1/2024	Applicant started construction prior to environmental review being completed. Cease Construction letter sent to applicant. Review commenced in April 2025.	9/1/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

A. Environmental Assessments						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (One year from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
USDA	RD-RBCS	TA Travel Center – Salisbury (AGS Salisbury, LLC)	3/1/2023	3/1/2024	Delays by the applicant or sponsor of the proposed action to address comments on draft EA. Revised EA prepared by applicant was resubmitted on 3/06/2024.	5/1/2024*
N/A	FERC	Cutler Hydroelectric Relicense Project	6/3/2023	6/3/2024	The deadline for the Cutler Hydroelectric Relicense Project EA was not met due to staff departures from the Agency and the project being transferred to a new team.	7/26/2024*
N/A	NASA	Space Center Houston West Campus Master Plan EA (External Party-Space Act Agreement)		4/20/2024	Space Center Houston (SCH) is a non-profit foundation that is leasing Federal land from NASA JSC. SCH intends to develop the leased land and is thus responsible for the EA. SCH has been delayed in generating the EA because of leadership reorganization. They intend to complete the EA while they continue to reassess their plans for the land. NASA/JSC is the lessor of the land and is not responsible for the EA. The Master Plan design required reassessment to consider nearby, new construction projects with similar functions. Further, there were delays due to project decisions made mid-assessment. The project went through various stops and starts. They also stopped development to review their Master Plan designs compared to new projects with JSC leased lands since there was some overlap in function. While they have moved forward to complete the EA, they decided to shelve the West Campus design prior to publication of the EA.	8/29/2024*
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure -Town of Lincoln ME	8/9/2023	8/9/2024	Delays by the applicant or sponsor of the proposed action.	7/1/2025
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure - Rutland Economic Development Corp (VT)	6/5/2024	6/5/2025	Delays by the applicant or sponsor of the proposed action.	8/1/2025
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure- Town of Fayette NY	4/1/2022	4/1/2023	Delays by the applicant or sponsor of the proposed action.	8/1/2025
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure - Valley Residential Services, Inc. (NY)	7/1/2025	7/1/2026	Delays by the applicant or sponsor of the proposed action.	2/1/2026
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure- Town of Greensboro VT	12/12/2023	12/12/2024	Delays by the applicant or sponsor of the proposed action.	8/1/2025
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure - Mahoosuc Pathways (ME)	2/7/2024	2/7/2025	Delays by the applicant or sponsor of the proposed action.	8/1/2025
N/A	Northern Border Regional Commission (NBRC)	Basic Public Infrastructure - Monadnock Economic Development Corp (NH)	11/15/2023	11/15/2024	Delays by the applicant or sponsor of the proposed action.	8/1/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page

B. Environmental Impact Statements						
Department	Agency	Name of Action	Starting Point (Identify the appropriate starting point for the action: scoping began, notice of intent issued, or agency notified applicant of completed right-of-way application)	Deadline (two years from starting point date or extended deadline)	Explanation for missed deadline	Estimated completion date
HHS	FDA	NEPA Review for potential amendments to Over-the-Counter (OTC) Monograph M020: Sunscreen Drug Products for OTC Human Use	5/13/2021	5/13/2023	The NEPA Review remains under development consistent with the agency's ongoing deliberative activities concerning proposed order (order ID OTC000008) entitled "Amending Over-the-Counter (OTC) Monograph M020: Sunscreen Drug Products for OTC Human Use."	Undetermined
USDA	RD-RUS	McClellanville 115 kV Transmission Line	1/1/2005	1/1/2025	The project underwent several corridor routing studies due largely to the significant public opposition to crossing the Santee Delta. Additional engineering and energy alternative studies were then conducted, including new corridor routing studies. Gathering of additional data for studies to support the biological assessment was needed as well as multiple submissions of the biological assessment was required prior to issuance of the biological opinion in consultation with USFWS. Additional delays have been caused by an elongated consultation process necessary to reach the conclusion of the Section 106 process which has added additional time to completion of the project.	5/30/2025

* Denotes a completed review.

For acronyms see: <https://www.govinfo.gov/content/pkg/GOVMAN-2025-01-13/pdf/GOVMAN-2025-01-13-Commonly-Used-Acronyms-105.pdf> Page